SOURCE_ID: PPE-AUDIT-OPS-25

TITLE: PPE Compliance Audit Checklist and Inspection Record ? Karo OCP and Amlo Project

SOURCE_TYPE: Inspection Checklist

PAGE_COUNT: 4

PUBLICATION_DATE: 2026-06-19

SYNTHETIC: true

ISSUING_AUTHORITY: Safety Department, Central Coalfields Limited Area HQ

SYNTHETIC_NOTE: This document is a realistic synthetic audit checklist created for the DGMS-Copilot pilot demonstration. Replace with actual CCL audit records before production deployment.

CENTRAL COALFIELDS LIMITED

SAFETY DEPARTMENT ? AREA HEADQUARTERS

PPE COMPLIANCE AUDIT CHECKLIST AND INSPECTION RECORD

Audit Reference: PPE-AUDIT-OPS-25

Mine(s) Audited: Karo OCP and Amlo Project

Audit Date: 19 June 2026

Safety Officer Conducting Audit: Shri R.N. Gupta, Safety Officer (Grade II)

Regulation Reference: DGMS Technical Note No. 09 of 2023; CMR 2017 Regulation 169-170

PART A ? SCOPE OF AUDIT

This audit covers PPE compliance in the following zones:

(a) Main haul road and vehicle movement zones at Karo OCP.

(b) CHP building and transfer point areas at Karo OCP.

(c) Workshop and maintenance areas at both Karo OCP and Amlo Project.

(d) Explosives handling and blasting preparation zones at Karo OCP.

PART B ? AUDIT FINDINGS

Checklist Item 1 ? Safety Helmets (All Zones)

Compliance standard: Every person beyond the entry gate shall wear a safety helmet conforming to IS 2925 with chin strap fastened.

Persons observed: 34 (Karo OCP), 18 (Amlo Project).

Compliant: 33 (Karo OCP), 18 (Amlo Project).

Non-compliant: 1 (Karo OCP) ? Departmental worker at stockyard boundary, helmet present but not worn (carried in hand).

Action: Worker directed to wear helmet. Verbal warning recorded in audit register.

Overall compliance rate: 98.1%.

Checklist Item 2 ? Reflective Jackets (Haul Road and Vehicle Zones)

Compliance standard: All persons in haul road and heavy vehicle zones must wear IS 15809 Class 2 minimum high-visibility reflective jacket.

Persons observed in vehicle zones: 22 (Karo OCP), 12 (Amlo Project).

Non-compliant: 0.

Overall compliance rate: 100%.

Checklist Item 3 ? Safety Footwear (All Zones)

Compliance standard: Steel-toe, steel-midsole safety boots conforming to IS 1989 Part I.

Persons observed: 34 (Karo OCP), 18 (Amlo Project).

Non-compliant: 1 (Karo OCP) ? Contract worker wearing standard leather shoes, not safety footwear.

Action: Worker withdrawn from site. Contractor supervisor contacted. Worker not permitted to return without compliant footwear. Non-compliance recorded in PPE audit register.

Overall compliance rate: 98.1%.

Checklist Item 4 ? Dust Masks (CHP, Crusher, Haul Road Maintenance)

Compliance standard: FFP2 minimum dust respirator required during CHP operations, crusher operations, and dry haul road maintenance.

Persons observed in dust-exposure zones: 11 (CHP and Transfer Point area, Karo OCP).

Non-compliant: 2 ? Two contractual workers at CHP Transfer Point 2 (TP-2) observed without dust masks during dry maintenance operations. (Workers: Contractor Cards C-441 and C-507.)

DGMS reference: DGMS Technical Note No. 09 of 2023, Section 2.2(d): Supervisors shall ensure hard hats, reflective jackets, safety shoes, eye protection, and dust masks are verified before hazardous task allocation. These workers entered TP-2 area without supervisor PPE verification.

Action: Workers immediately stopped. Dust masks issued from emergency stock (2 × FFP2 masks issued, recorded in PPE Issue Register Ref: PI-2026-188 and PI-2026-189). Toolbox talk conducted. Contractor supervisor notified.

Root cause: Contractor supervisor had not conducted pre-task PPE verification per DGMS-TECH-NOTE-2023-09 Section 3.1. The same contractor crew was noted without dust masks on the previous B shift (B shift 21 June 2026 report).

Recommended closure: (1) Repeat non-compliance notice issued to contractor. (2) Enhanced monitoring of contractor crew PPE compliance for next 5 shifts. (3) Safety Officer to co-verify PPE for contractor crew before each shift in the CHP zone for next 2 weeks.

Overall compliance rate for dust masks in applicable zones: 81.8% (9 of 11 compliant). Below the 90% threshold ? triggers enhanced monitoring per CMR 2017 Regulation 8(3).

Checklist Item 5 ? Eye and Face Protection (Grinding, Welding, Crusher)

Compliance standard: Safety goggles or face shield during grinding, welding, and crusher area maintenance.

Persons observed: 6 (workshop maintenance, both sites).

Non-compliant: 0.

Overall compliance rate: 100%.

Checklist Item 6 ? Hearing Protection (Crusher and Drill Operations)

Compliance standard: SNR 25 dB minimum hearing protection during crusher operation and drilling.

Persons observed in high-noise zones: 5.

Non-compliant: 0.

Overall compliance rate: 100%.

Checklist Item 7 ? Reflective Jacket and Helmet Compliance at Haul Road, Stockyard, CHP, and Workshop Zones

Persons entering haul road, stockyard, CHP, and workshop zones must be observed with helmet, reflective jacket, and safety footwear.

Combined assessment for Checklist Item 7:

Total persons observed in Item 7 zones: 42.

Fully compliant (helmet + reflective jacket + safety footwear): 39.

Non-compliant on one or more items: 3 (Stockyard helmet carrier, CHP dust masks ×2).

Item 7 compliance rate: 92.9%.

Note: The two CHP dust mask non-compliance instances (Contractor C-441 and C-507) are also

counted in Item 7, as dust masks are required PPE in the CHP zone. These are the same two workers as in Item 4 and the Karo OCP B shift report for 22 June 2026.

Recommended corrective action per Item 7 findings: Contractor management instruction to conduct toolbox talk with all contractor crew covering PPE requirements for each specific work zone before their first entry each shift.

Checklist Item 8 ? PPE Storage and Condition

Review of PPE storage at main stores and emergency stocks at CHP building:

Storage conditions: Satisfactory.

Helmet shelf life check: 3 helmets near 3-year service limit ? flagged for replacement within 30 days.

Respirator stock: Adequate (>200 FFP2 units in stock).

Emergency stock at CHP building: 20 FFP2 masks ? replenished from main store (2 issued per Item 4 above).

PART C ? OVERALL AUDIT SUMMARY

Zone / Category	Compliance Rate	Status
Helmets (all persons)	98.1%	Acceptable (above 95%)
Reflective jackets	100%	Fully compliant
Safety footwear	98.1%	Acceptable
Dust masks (CHP/Crusher)	81.8%	BELOW THRESHOLD ? Enhanced monitoring
Eye/face protection	100%	Fully compliant
Hearing protection	100%	Fully compliant
Combined Item 7 (HR/SY/CHP)	92.9%	Marginal ? monitoring required

Overall site PPE compliance rating: 95.2%

Rating: Acceptable (target >90%), but dust mask non-compliance requires targeted corrective action.

PART D ? CORRECTIVE ACTION SUMMARY AND DEADLINES

CA-1: Contractor management letter re: PPE supervisor verification failure ? Issued by Safety Officer 19 June 2026. Contractor acknowledgement required by 21 June 2026.

CA-2: Enhanced monitoring of Contractor crew (C-441, C-507, and colleagues) for 10 consecutive shifts ? Safety Officer to log compliance each shift.

CA-3: Replacement of 3 helmets approaching service limit ? by 19 July 2026.

CA-4: Formal toolbox talk for all contractual workers on PPE requirements ? by 22 June 2026.

Audit conducted and report prepared by:

Safety Officer: Shri R.N. Gupta ? Date: 19 June 2026 ? Signature: _____

Reviewed by Mine Manager: Shri R.K. Mishra ? Date: 19 June 2026 ? Signature: _____